

Newark Works
Castle Road
Port Glasgow
Renfrewshire, PA14 5NG
T. +44 (0) 1475 742300
E. info@fergusonmarine.com
www.fergusonmarine.com

Edward Mountain
Convenor
Net Zero, Energy & Transport Committee
Scottish Parliament
EH99 1SP

12th September 2024

Dear Mr Mountain,

Interim Update on MV Glen Sannox

I am writing to you to provide an interim update to our quarterly report, specifically for MV Glen Sannox.

The past week has seen us dealing with several technical challenges relating to the cooling of the Liquid Natural Gas (LNG) system, which has delayed the loading, final commissioning of the system and the harbour and sea trials.

Regrettably this means that some of the work required after these trials will not be completed in time for the proposed handover at the end of September 2024.

In discussion with partners, we have agreed that the handover of the vessel will be delayed by approximately 2 weeks, to allow the completion of work scheduled for after sea trials.

I am personally very disappointed to be delivering this news, but I can assure that the team at the yard are doing everything possible to keep as closely as possible to the proposed schedule.

Yours sincerely,

John Petticrew

Interim CEO